

eLog Installation Checklist

The installation has to be carried out according the Electronic logbook (eLog) Service Manual provided. The Installation checklist shall ensure proper installation and function after installation.

Vessel Name	
IMO Number	

Following points must be checked

- LAN cable of vessels network connected to port 1

Either A or B or both depending on the type of operation:

- A) If using serial port for data feed in
 - RS422 plug from the AIS connected to serial port.
- B) If connected to an IEC 61162-450 network (Integrated Navigation System)
 - Ethernet cable of the IEC 61162-450 network connected to port 0.
 - IEC61162-450 network configured, that all required sensors are supplied (not to be done with eLog, but with bridge system)
- Voltage supply (24 V DC) connected.
- Status LED S1 is permanently green.
- Valid license is installed (to be checked under "About eLog").
- The self check of the device (http://<ip_adress>:8080/selfcheck) does not report any failures.
- Vessel specific users are defined according their roles.
- Vessel particulars are properly filled.
- Interface devices (PCs, notebooks, tablets, smartphones) comply to flag regulations.

Please sign and file as proof of proper installation. Please also send a copy to volker.wenzel@raytheon.com.

Name	Place, Date	Signature